

Tel. 8-5866

May 5, 1966

#27241

Joaquim R. Marmelo

118 - S.S. Buchanan St., E x Summer St.

Please install 1" copper service to supply home. Main to be extended. Will notify when ready.

Measures of 1" Curb Stop:

E x E line Summer St.	239.0
N x S line Buchanan St.	10.0
W x E line house	8.5
N x N line house	22.8

Main is 18 ft. N x S line

Work done June 24, 1966

35 ft. 1" cop: 16' out - 17' in

Labor.....
1 weller corporation.....
1 weller cop. to cop. stop.....
1 Buffalo stop box, complete, long.....

Carting..... 5.00

Tapping machine use..... 5.00

Notorane use..... 3.50

Loader use..... 3.50

2 1" meter couplings @ 2.25..... 4.50

1 street cut: 5' x 2 1/2' Pen. Macadam.....

1 sidewalk cut: 13' x 2 1/2' dirt

Copper tubing supplied by owner