

tel. 6-6266

267 Allen St.

#27247

May 23, 1966

Ralph Medeiros

E.S. #124-28 Oak St. N x Allen St.

Please install 1" copper service to supply garage. To replace 3/4" Ser. #18336 to be discontinued. Meter inside bldg. near garage door.

Measures of 1" Curb Stop:

N x N line Allen St.	170.5
W x E line Oak St.	7.5
S x N line building	46.6
W x W line building	7.5

Main is 32 ft. W x E line

Work done August 9, 1966

45½ ft. 1" cop: 32' out - 13½' in	
Labor.....	\$
1 1" corporation, fig.438, R.d.....	\$
1 1" Mueller curb stop, H-15303.....	\$
Carting.....	\$ 5.00
1 Buffalo stop box, complete - long.....	\$
Mueller tapping machine use.....	\$ 5.00
Compressor use.....	\$ 3.00
Loader use.....	\$ 10.50
1 street cut: 22' x 2' Warrenite.....	\$
1 sidewalk cut: 10' x 2' Blacktop.....	\$
2 1" meter couplings...@ 2.25.....	\$ 4.50

Owner supplied all the copper tubing