

Tel. 7-0737

230 Union St.

#27248

May 24, 1966

Russell C. Smith

E.S. So. Water St., S x Potomska St.

Please install 1" copper service to supply
warehouse. Lay with drain. Meter inside bldg.
on office floor.

Measures of 1" Curb Stop:

| | |
|--------------------------|------|
| S x S line Marsh St. | 32.3 |
| W x E line So. Water St. | 6.0 |
| S x W line building | 15.2 |
| W x W line building | 66.4 |

Main is 26 ft. W x E line

Service laid with drain

Work done June 8, 1966

| | |
|--|------|
| 93 ft. 1" cop: 26' out - 67' in | |
| Labor..... | |
| 1 1" corporation, fig. 438, R.H..... | |
| 1 1" cop. to cop. stop, fig. 431..... | |
| 1 Buffalo stop box, complete - long..... | |
| Carting..... | 5.00 |
| Mueller tapping machine use..... | 5.00 |
| 2 1" meter couplings..@ 2.25..... | 4.50 |
| Compressor use..... | 3.00 |
| 1 street cut: 7' x 2' Warrenite..... | |
| 1 1" copper coupling, A-1552..... | |

Owner supplied all copper tubing
Trench dug and backfilled by D.P.W.