

320 So. Front

#27253

June 1, 1966

Alfred P. Furtado

W.S. Nautilus St., S x Coral St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line Coral Street	165.0
E x W " Nautilus St.	6.6
N x S " House	3.0

Main is 18 ft. N x S line

Laid with drain

Work done Sept. 29, 1966

47' of 1" copper - by owner - 18' out. 29' ins.	
Labor.	\$ 18.19
1 1" Corporation - Mueller r.	\$
1 1" Cop. to cop. stop - Mueller.	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Drilling machine use.	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use.	\$ 7.00
1 8" x 1" Dresser Service Saddle.	\$