

35 Orchard St.

June 6, 1966

#27255

John J. McGonicle

W.S.#35 Orchard St., N x Arnold St.

Please install 1" copper service to supply house. To replace 5/8" Ser. #19398, to be discontinued. Meter - inside cellar wall.

Measures of 1" Carb Stop:

S x S line Arnold Place	87.4
E x W line Orchard St.	7.4
S x N line house	4.4
E x E line house	27.1

Main is 14 ft. E x N line

Work done June 9, 1966

36 ft. 1" cop: 14' out - 22' in

Labor.....	\$	
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to con. stop, fig. 415.....	\$	
1 Buffalo stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
2 1" meter couplings..@ 2.25.....	\$	4.50
Compressor use.....	\$	3.00
Loader use.....	\$	10.50
1 street out: 6' x 2' Warrenite.....	\$	
1 sidewalk out: 5' x 4' Cement.....	\$	

All copper tubing supplied by owner

This service replaces Ser.#19398