

151 Clara St.

June 6, 1966

#27258

Henriette A. Jacques

N.W.cor. Bream St. & Shell St.

Please install 1" copper service to supply
split entrance home. On existing main. Meter
in utility room.

Measures of 1" Curb Stop:

E x E line Nautilus St.	161.0
S x N line Bream St.	8.0
W x E line house	16.1
S x S line house	27.8

Service partly laid with drain

Main is 20 ft. N x S line

Work done August 12, 1966

57 ft. 1" cop: 30' out - 27' in

Labor.....	
1 1" Mueller corporation, H-15303.....	
1 1" cop. to cop. sto., fig. 415.....	
1 Buffalo stop box, complete - long.....	
Carting.....	5.00
Mueller tapping machine use.....	5.00
Compressor use.....	1.50
2 1" meter couplings...@ 2.25.....	4.50
1 street cut: 7' x 2 $\frac{1}{2}$ ' Bit. Gravel.....	
Owner supplied all the copper tubing	