

Tel. 2-4455

190 Lawrence St.

June 7, 1966

#27260

Robert D. Dupont

S.S. Lawrence St., N x Brockton St.

Please install 1" copper service to supply
split level home. On existing main. Meter in-
side walk-in closet. \$.50

Measures of 1" Curb Stop:

N x N line Brockton St. 243.3

W x E line Lawrence St. 7.27

S x N line house 25.0

W x W line house 27.0

Service partly laid with drain

Main is 18 ft. E x W line

Done August 4, 1966

56 ft. 1" cop: 32' out - 24' in	
Labor.....	\$
1 1" Mueller corporation, H-15303.....	\$
1 1" cop. to cop. stop, fig. 415..K.H.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
Loader use.....	\$ 10.50
2 1" meter couplings...@ 2.25.....	\$ 4.50
1 street out: 6' x 3' Warrenite.....	\$

All copper tubing supplied by owner