

Tel. 4-2277

1579 Acushnet Ave.

#27270

June 22, 1966

Joseph Siegel

SW cor. Rockdale Ave. & Grape St.

Please install 1" copper service to supply
Dentist's office. Lay with drain. Meter inside
utility room.

Measures of 1" Curb Stop:

W x W	line Rockdale Ave.	48.6
N x S	" Grape St.	6.5
W x W	" House	1.0
N x N	" "	42.6

Laid with drain

Main is 18 ft. N x S line

Work done October 6, 1966

95' of 1" cop.: 18' out. 77' ins. - by owner	
Labor.	\$ 10.68
1 1" corporation - Mueller	\$
1 1" cop. to cop. stop, - Mueller.	\$
1 Buffalo Stop Box, complete.	\$
Carting.	\$ 5.00
Drilling machine use	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 6"x1" Mueller D. S. Saddle Clamp	\$

All Digging and back-filling done by
 Dept. of Public Work's Equipment.