

Tel. 4-3377

660 W. Rod. Fr. Blvd.

July 11, 1966

#27280

John M. Gray

NE Cor. Nautilus & Coral Sts.

Please install $3/4$ " copper to supply
home. Lay with drain. Meter inside cellar
wall.

Measures of $3/4$ " curb stop:

N x N line Coral St.	24.3
W x E line Nautilus St.	7.7
N x S line house	2.2
W x W line house	21.9

Service partly laid with drain

Main is 18 ft. E x W line

Work done August 12, 1966

50 ft. 3/4" cop: 32' out - 18' in	
Labor.....	\$
1 3/4" corporation, fig. 438. R.H.....	\$
1 3/4" cop. to cop. top, fig. 415.....	\$
1 Buffalo stop br., complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 3.00
Compressor use.....	\$ 1.50
2 3/4" metercouplings...@ 1.75.....	\$ 3.50

Owner supplied all the copper tubing