

66 Mill St.

July 13, 1966
Frank C. Texeira
SW cor. Ayer St. & Townsend St.

#27281

Please install 1" copper service to supply
bungalow. To property line. Meter inside
cellar wall.

Measures of 1" Curb Stop:

S x ^W line Loftus St.	627.5
E x W line Ayer St.	7.5
S x N line house	1.6
E x ^N line house	39.2

Main is 18 ft. E x W line

Work done August 11, 1966

53 ft. 1" cop: 18' out - 35' in	
Labor.....	\$
1 1" Mueller corporation, H-15303.....	\$
1 1" cop. to cop. stop, fig. 415, R.H.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Moto crane use.....	\$ 7.00
1 street cut: 8' x 2½' Dirt	
1 sidewalk cut: 10' x 2½' Dirt	
2 1" meter couplings...@ 2.25.....	\$ 4.50

Owner supplied all the copper tubing
 Service is tapped 1 ft. N x terminus of 8" main