

Tel. 4-0786

41 Ellen St.

#27282

July 14, 1966

Celia Kach

S. S. Buchanan St. W x Summer St.

Please install 1" Copper service to supply
Cape Cod house. Lay with drain. Meter inside
cellar wall.

Measures of 1" Curb Stop:

W x W line Summer St.	132.7
N x S line Buchanan St.	7.5
W x E line house	4.0
N x N line house	36.2

Service laid with drain

Main is 18 ft. W x S line

Work done July 22, 1966

50 ft. 1" cop: 18' out - 32' in

Labor.....	\$	
1 1" corporation, fig. 438....R.H.....	\$	
1 1" Mueller curb stop, H-15303.....	\$	
1 Buffalo stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Loader use.....	\$	3.50
2 1" meter couplings..@ 2.25.....	\$	4.50

Copper tubing supplied by owner