

Tel. 5-4217

618 Church St.

#27288

July 22, 1966

Ronald Dumas

N. S. Cummington St. E x Pine Grove St.

Please install 1" Copper service to sup-
ly ranch ho,e. Lay with drain. Meter inside cell
lar wall.

Measures of 1" Curb Stop:

E x E line Pine Grove St.	240.5
S x N line Cummington St.	7.5
W x E line house	2.8
S x S line house	29.0

Main is 14 ft. N x S line

Service laid with drain

Work done August 4, 1966

61 ft. 1" cop: 36' out - 25' in

Labor.....	
1 1" Mueller Corporation, H-15303.....	
1 1" cop. to cop. stop, fig. 415.....R.H.	
1 Buffalo stop box, complete - long.....	
Carting.....	5.00
Drilling machine use.....	5.00
1 8" x 1" Dresser Saddle...#1160.....	
2 1" meter couplings...@ 2.25.....	4.50
1 street cut: 5' x 3' Dirt	
Loader use.....	7.00

All copper tubing supplied by owner