

Tel. 2-7372

12 Beverly St.

July 22, 1966 No. Dartmouth, Mass.

27289

Harold R. Dugdale

N.W. Cor. Rounds & Maple /Sts.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

" x W line	Rounds St.	25.5
S x N	" Maple St.	6.0
E x W	" House	7.7
S x S	" "	22.2

Laid with drain

Main is 32 ft. S x N line

Work done October 11, 1966

52' of 1" cop. - by owner:	32' out.	20' inside	
Labor.			\$ 22.96
1 1" corporation - Mueller			\$
1 1" curb stop - Mueller			\$
1 Buffalo stop box, complete			\$
Carting.			\$ 5.00
Tapping machine use.			\$ 5.00
Loader use.			\$ 7.00
1 street cut: 4' x 3' Warrenite - South Side . . .			\$
2 1" meter couplings @ 2.25 ea.			\$ 4.50