

Tel. 4-3241
#27290

141 Topham St.

July 25, 1966
Raymond H. Theg
N.S. Topham St. E x Shawmut Ave.

Please install 1" copper service to supply Cape-Cod cottage. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Shawmut Ave.	143.1
S x N line Topham St.	7.3
W x E line house	10.4
S x S line house	36.4

Main is 18 ft. N x S line
Service partly laid with drain
Work done August 17, 1966

60 ft. 1" cop: 32' out - 28' in	
Labor.....	\$
1 1" Mueller Corporation, H-15303.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
Loader use.....	\$ 10.50
Compressor use.....	\$ 3.00
1 street out: 7' x 2' Warrenite.....	\$
2 1" meter couplings...@ 2.25.....	\$ 4.50

Owner supplied all the copper tubing