

1494 Phillips Ave.

August 1, 1966

#27293

Antonio Fernandes

E.S. #1494 Phillips Rd. N x Church

Please install  $3/4$ " copper service to supply cottage. Will notify when ready. Meter inside cellar wall.

Measures of  $3/4$ " Curb Stop:

N x 5th hydrant N x Phillips Rd. 76.0

W x E line Phillips Rd. 6.1

N x N line house 4.6

W x W line house 12.8

Main is 31 ft. W x E line

Work done August 8, 1966

52 ft. 3/4" cop: 31' out - 28' in	
Labor.....	
1 3/4" corporation, fig. 438, R.H.....	
1 3/4" cop. to cop. stop, fig. 415.....	
1 Buffalo stop box, complete - long.....	
Carting.....	5.00
Mueller tapping machine use.....	3.00
Compressor use.....	3.00
Loader use.....	7.00
2 3/4" meter couplings..@ 1.75.....	3.50
2 street cuts: 7' x 2' & 3' x 2' arr.....	

Owner supplied all copper tubing