

Tel. 7-783

#27294

August 2, 1966

323 Cottage St.
c/o Louis Kalife
118 Alden Rd., Fhvn

Lorraine A. Nader

Please install 1" Copper service to supply
ranch home. Lay with drain. On existing main.
Meter inside cellar wall. \$.50

*S.S. Kenney Street,
W x Highland, St.*

Measures of 1" Curb Stop:

W x W line	Highland St.	297.3
N x S	" Kenney St.	6.2
W x E	" House	18.4
N x N	" House	30.5

Laid with drain

Main is 18 ft. N x S line

Work done Sept. 29, 1966

60 ft. of 1" cop. - by owner: 32' out. 28' ins.	
Labor.	\$ 17.56
1 1" Corporation - Mueller.	
1 1" Cop. to cop. stop, Mueller.	
1 Buffalo Stop Box, Complete	
Carting.	5.00
Tapping Machine use.	5.00
Loader use.	7.00
Compressor use.	1.50
2 1" meter couplings @ 2.25 ea.	4.50