

1938 Acushnet Ave.

#27296

August 5, 1966

Gilbert Martin

N. S. Lucy St., E x Barnard St.

Please install 3/4" copper service to supply
split-level home. Lay with drain. On existing
main. Meter inside cellar wall. \$.50

Measures of 3/4" Curb Stop:

W x W line Barlett St.	369.1
S x N " Lucy St.	7.0
W x E " House	8.1
S x S " "	26.2

Main is 36 ft. S x N line

Work done October 3, 1966

58' of 3/4" - by owners 36' cut. 22' ins.

Labor	• • • • • • • • • • • • • • • • • • • •	8	30.60
1 3/4" Corporation, fig. 438 - Red Hed.	• • • • •	8	
1 3/4" Cop. to cop. stop, fig. 415 - Red Hed	• • • •	8	
1 Buffalo Stop Box, complete	• • • • • • • •	8	
Carting	• • • • • • • • • • • • • •	8	5.00
Tapping machine use	• • • • • • • •	8	3.00
Meteorane use	• • • • • • • •	8	7.00
Loader use	• • • • • • • •	8	3.50
Compressor use	• • • • • • • •	8	1.50
2 3/4" meter couplings @ 1.75 ea.	• • • • •	8	3.50
1 street cut: 26' x 2' Bit. Gravel	• • • • •	8	
1 sidewalk cut: 10' x 2' Dirt	• • • • •	8	