

Tel. 407575

49 Burns St.

August 10, 1966

#27298

Rockdale Financial & Realty Corp.
N.W. cor. Dutton St. & Beechwood St

Please install 1" copper service to supply
Cape Cod cottage. On existing main. Lay with
drain. Meter inside cellar wall. \$.50

Measures of 1" Curb Stop:

W x W line	Beechwood St.	64.2 ft.
S x N line	Dutton St.	7.0 ft.
E x W line	house	3.0 ft.
S x S line	house	36.8 ft.

Main is 32 ft. s x N line

Work done Oct. 18, 1966

65ft. of 1" copper: by owner 32 ft. out side 33' inside

Labor 27.30

1-1" corp.-weller

1-1" corp stop-weller

1 Buffalo stop box, complete

Certing 5.1-

Weller tapping machine 5.1-

1 street cut 7' x 2' Bit. Gravel 14.-

Oliver Loader 2 hrs. 4.50

2-1" Meter couplings 2.25

Service laid with grain.