

Tel. 7-0990

347 North St.

#27300

August 11, 1966

Robert De Prato

N. S. Natick St., E x Church St.

Please install 1" copper service to supply
Cape Cod. Main to be extended (By Parkside
Trenching Co.) Meter inside cellar wall.

Measures of 1" Copper Stop:

E x E line Church St.	139.0
S x N " Natick St.	7.0
W x W " House	27.8
S x S " House	22.0

Main is 36 ft. S x N line

The tap is 6 ft. W x curb stop and is tapped 4 ft.

W x Terminus of 6" main

Work done Sept. 22, 1966

60' by owners: 36' out.	24' inside - 1" size	
Labor		\$ 31.08
1 1" Corporation, fig. 438 - Red	Red	\$
1 1" Cop. to cop. stop, fig. 438 - Mueller		\$
1 Buffalo stop box, complete		\$
Carting		\$ 5.00
Drilling Machine use		\$ 5.00
Loader use		\$ 10.50
1 st. cut: 26' x 2 $\frac{1}{2}$ ' Dirt - N. Side		
1 sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt - N. Side		
1 6" x 1" Mueller Service Saddle		\$
2 1" meter couplings @ 2.25 ea.		\$ 4.50