

#27301

August 12, 1966

Manuel Sylvia

7 Puritan St.

So. Dart., Mass.

S. S. Fairmount St. W x Rockdale Ave

Please install 1" copper service to supply
bungalow. Lay with drain. Meter inside cellar
wall.

Measures of 1" Curb Stop:

W x W line Rockdale Ave.	188.5
N x S " Fairmount St.	7.6
W x E " House	10.4

Laid with drain

Main is 18 ft. N x S line

Work done September 21, 1966

(over)

34' of 1" copper: 18' out. 16' ins. - by owner	
Labor.	\$ 16.04
1 1" corporation, fig. 438 - Red Med.	\$
1 1" cop. to cop. stop, H-15303 - Mueller	\$
1 Buffalo stop box, complete.	\$
Carting.	\$ 5.--
Tapping machine use	\$ 5.--
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use.	\$ 7.--