

Tel. 2-6703

80 Caroline St.

#27303

August 15, 1966

Charles F. Joerres

S. S. Sylvester St. E x Caroline

Please install 1" copper service to supply
ranch home. ~~Lay with drain.~~ Meter inside cellar
wall.

Measures of 1" Curb Stop:

E x E line	Caroline St.	151.7
N x S	" Sylvester St.	4.8
E x W	" House	19.3
N x N	" "	24.9

Main is 14 ft. N x S line

Work done October 13, 1966

37' of 1" cop. by owner - 14' out. 23' inside	
Labor.	\$ 30.42
1 1" corporation, Mueller.	\$
1 1" cop. to cop. stop - Mueller	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.--
Tapping machine use.	\$ 5.--
Motocrane use.	\$ 10.50
1 st. cut: 6' x 2' Bit. Gravel.	\$
1 sidewalk cut: 8' x 2' dirt.	
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50