

Tel. 4-0864

383 So. Second St

#27305

August 17, 1966

August L. Costa

W.S. Brock Ave., N x Bellevue St.

Please install 1" copper service to supply
ranch home. Lay with drain. Meter inside
cellar wall.

MEASURES OF 1 " CURB STOP:

N X N line Bellevue St.	64.7
E X W line Brock Ave.	8.0
N X S line House	6.9
E X E line House	28.4

The main is 65 ft. W X E line

This service laid with drain.

Work done Nov. 7, 1966

37 ft. 1" copper. by owner 15 ft. outside, 22¹/₂ ft. inside

1- 1" corp. Mueller

1-1" cop. to cop. stop Mueller

1- Buffalo stop boxcomplete

Carting

Mueller B-100 tapping machine

Labor

Massey Ferguson 1 hr.

2- 1" meter couplings

Whelan 4 hrs.

Gibau 4 hrs.

Prenda 2 hrs.