

Tel. 5-0907

29 Felton St.

#27307

August 18, 1966

Mary J. Lima

N.W.cor.Holyoke St. & Hawes St.

Please install 1" copper service to supply duplex home. Main to be extended. Meter inside cellar wall. \$.50

Measures of 1" Curb Stop

W x W line Hawes St. 46.6

S x N " Holyoke St. 7.0

W x E " House 34.6

S x S " House 34.3

Main is 31.7 ft. S x N line

Work done October 6, 1966

(Sketch Attached)

127' of 1" cop.: 96.5' out. 30.5' inside	
120 ft. of 1" cop. by owner	
Water Dept. supplied 7 ft. of 1" Cop.	\$ 9.10
Labor.	\$ 66.42
1 1" corporation - Mueller	\$
1 1" cop. to cop. stop - Mueller	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.00
Tapping machine use - Mueller.	\$ 5.00
Motocrane use.	\$ 14.00
Loader use	\$ 7.00
1 st. cut: 96' x 2½' Bit. Gravel.	\$
1 sidewalk cut: 10' x 2½' Dirt	
2 1" cop. to cop. cplgs. A-1552 @ .35.	\$.70
2 1" meter cplgs. @ 2.25 ea.	\$ 4.50

[Faint, illegible handwriting throughout the page]

#27307

HAWES ST.

1" Cop Cplg. is 42'
W x W line HAWES ST.

TAP IS 17'
N x S LINE HOLYOKE

↑ 18' ↓

← 64.6' →

← 46.6' →

HOLYOKE ST.

1" Cop Cplg. is
3' inside line

N

← 31.7' →
← 30' →

[BLDG.]

Service Renewal
NW Cor. Holyoke St.
& Hawes St.

March 5, 1975
Ser. # 27307 - 1"

Relocated this service to the new main.
Renewed from the main to 1 ft. from the main.

Stock:-

1" Corporation
1 ft. - 1" Copper tubing
1" cop to cop cplg.

