

Tel. 5-9121

347 Prescott St.

August 23, 1966

#27309

John S. Frade

E.S. #80 Seabury St., S x Carlisle

Please install $3/4$ " copper service to supply bungalow. Lay with drain, Meter inside cellar wall.

Measures of $3/4$ " Curb Stops:

S x S line	Carlisle St.	133.3 ft.
W x E	" Seabury St.	7.0
S x N	" House	16.2
W x W	" House	21.0

Service Laid with Drain

St. out to be maintained by D. P. W.

Main is 32ft. S x N line

Work done October 4, 1966

48' of 3/4" copper by owner: 32 ft. out. 16 ft. ins.	
Labor.	\$ 14.78
1 3/4" corporation, fig. 438 - Red Med.	\$
1 3/4" cop. to cop. stop, fig. 415 - Red Med.	\$
1 Buffalo Stop Box, complete	\$
Carting.	\$ 5.00
Drilling machine use	\$ 3.00
2 3/4" meter couplings @ 1.75 ea.	\$ 3.50
Loader use.	\$ 7.00

The New Bedford Dept. of Public Works broke the cement asbestos main pipe while laying the drain for this service. They will maintain the street cut.