

Tel. 4-7830

247 Whitman St.

August 24, 1966

#27310

Joseph Simas, Jr.

N.S. Appleton St., W x Caswell St.

Please install 1" copper service to supply
ranch home. Lay with drain. Meter inside cellar
wall.

Measures of 1" Curb Stop:

W x W line	Caswell St.	24.0
S x N	" Appleton St.	8.0
W x E	" House	22.0
S x S	" House	31.0

Main is 32 ft. S x N line

Partly laid with drain

Work done October 11, 1966

66' of 1" copper - by owner: 32' out. 34' ins.	
Labor.	\$ 23.18
1 1" Corporation - Mueller.	\$
1 1" Cop. to cop. stop - Mueller.	\$
1 Buffalo stop box, complete.	\$
Carting.	5.00
Tapping machine use.	5.00
Loader use	\$ 10.50
1 st. cut: 24' x 3' Bit. Gravel	\$
1 side walk cut: 8' x 3' Dirt	
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50