

Tel. 7-0051

Financial Manager

P.O. Box M 38

#27312

August 25, 1966 Div. St. Sta.

Rodney Job Corps Center

S.S. Rodney Fr. Blvd. (S)

cor. Rodney Fr. Blvd. (W)

Please install $1\frac{1}{2}$ " copper service to supply
Maintenance garage. To box on taker's land.
Purchasing order to follow. Meter in box on
Taker's land.

Measures of $1\frac{1}{2}$ " curb stop.

E. x E. line Rodney Fr. Blvd. (W) 31.0

N. x S. line Rodney Fr. Blvd. (S) 2.0

E. x E. line Building 7.0

W. x E. line meter box 1.2

Main is N. x S. line Rod. Fr. Blvd. (S) 71 ft,

73.5 ft. 1½" cop. 71 ft. out - 2.5 in

Labor.....	\$	
1-1½" Corp. tap, fig. 438, R.H.....	\$	
1-1½" cop. to cop. stop, fig. 415 R.H....	\$	
1-8" x 1½" Mueller Saddle.....	\$	
1-Buffalo stop box..(Pioneer)..reg.....	\$	
Tapping machine use.....	\$	8.00
Carting.....	\$	5.00
Compressor use.....	\$	3.00
Oliver Loader use.....	\$	14.00
Street cut 50' x 2' Warrenite.....	\$	
Owner supplied all 1½" copper tubing.		
also 2-1½" cop. to cop. couplings.		
Work done Sept. 2, 1966		