

Tel. 2-9300

124 Harvard St.

August 25, 1966

#27313

William J. Carter, Jr.

S. S. Oakdale, W x Lantern Lane

Please install ~~3/4~~ 1" copper service to supply
Cape Cod cottage. Will notify when ready. On
existing main. Meter inside cellar wall. \$5.50

MEASURES OF 1" CURB STOP:

W X W LINE LANTERN LANE	53.9
N X S LINE OAKDALE ST.	5.3
E X E LINE HOUSE	1.9
N X N LINE HOUSE	56.8

THE MAIN IS 14 FT. N X S LINE
WORK DONE DEC. 15, 1966

71 ft. -1" copper; 14 ft. outside 57 ft. inside	
60 ft. -1" copper supplied by owner	\$
11 ft.-1" copper supplied by owner.	\$
Labor	\$
1-1" corp. tap- Mueller	\$
1-1" curb stop - Mueller	\$
1-Buffalo stop box Complete-long	\$
Carting	\$
Mueller tapping machine.	\$
Ingersoll Hand 1 hr.	\$
2-1" Meter couplings	\$
Loader 1 hr. /	\$
Street cut 8' X 2' dirt S. S.	
Side walk cut 6' X 2' Dirt S. S.	
Owner supplied only 60 ft. of 1" copper tubing.	