

Tel. 3-3667

#27314

August 26, 1966 324 Cottage St.

Georgianna Christopher

S.W.cor. Hunter & Maxfield Sts.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W	line Hunter St.
N x S	" Maxfield St.
W x E	" House
N x N	" House

6.0	22.5
4.0	6.5
4.7	3.8
26.0	23.0

Main is 14 ft. N x S line
Service Laid with drain
Work done Sept. 16, 1966

(over)

33 ft. of 1" by owner: 14' out. 19' ins.	
Labor.	\$41.80
1 1" Corporation, fig. 438 - Red Hed.	\$
1 1" Cop. to cop. stop, Mueller	\$
1 Buffalo stop box, complete.	\$
Carting.	\$ 5.00
Mueller Tapping Machine.	\$ 5.00
Loader use.	\$ 7.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Corrected Measures
67 Hunter St.

July 27, 1979
Ser. # 27314 - 1"

W x W line Hunter St.	22.5 ft.
N x S line Maxfield St.	6.5 ft.
W x E line House	3.8 ft.
N x N line House	23.0 ft.

Hanson

