

Tel. 6-1808

233 Myrtle St.

September 9, 1966

#27321

John Gonsalves

W. S. Caroline St., N x Austin St.

Please install 1" copper service to supply
ranch home. Will notify when ready. Meter -
inside cellar wall.

MEASURES OF 1" CURB STOP:

N X N LINE AUSTIN ST.	158.7
E X W LINE CAROLINE ST.	9.0
S X N LINE HOUSE	28.0
E X E LINE HOUSE	43.0

THE MAIN IS 18 FT. E X W LINE.

THIS SERVICE IS ON THE SAME TRENCH AS DRAIN.
WORK DONE JAN. 18, 1967

54 ft. of 1" copper., by owner, 18 ft. outside, 36ft.
inside

Labor	\$
1-1" corp. tap. (Mueller)	\$
1-1" curb stop. (Mueller)	\$
1-Caldwell stop box. (long bottom)	\$
Carting	\$
Mueller tapping machine	\$
2-1" meter couplings.	\$
Backfilled by Massey Ferguson 1 hr.	\$
#125 Comp. 2 hr.	\$