

Tel. 5-4674

3388 Acushnet A

#27323

September 14, 1966

Marjorie V. Peckham

E. S. Acushnet Ave., N x Almy St.

Please install 1" copper service to supply
ranch home. Will notify when ready. Meter -
inside cellar wall. *to meter, Box.*

MEASURES OF 1" CURB STOP.

N X N LINE ALMY ST.	99.8
W X E LINE ACUSHNET AVE.	2.1
N X TELEPHONE POLE <u>#5134</u>	30.1

THE MAIN IS 50 FT. W X E LINE
WORK DONE JULY 19, 1967

60 ft. of 1" cop. by CITY,	50 ft. outside, 10 ft. insi	
New Bedford Water Dept. supplied all copper		• • • • •
Labor		• • • • •
1-1" corp. tap. Mueller		• • • • •
1-1" Curb stop. Mueller		• • • • •
1- Caldwell stop box complete, long bottom		• • • • •
Carting		• • • • •
Mueller tapping machine use		• • • • •
Loader use 2 hrs.		• • • • •
Compressor use 2 hrs.		• • • • •
2- 1" Meter couplings		• • • • •
Street cut 8' X 2' Warrenite	E. S.	
Street cut 13' X 2' Warrenite	W. S.	
Side walk cut 6' X 2'	E. S.	Dirt
Side walk cut 4' X 2'	W. S.	Dirt
All copper tubing supplied by City of New Bedford		