

Tel. 51743

22 Tarkiln Hill Rd

#27328

September 21, 1966

D. J. Realty

S. S. Ivy Rd., W x Birchwood Dr. E

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 359

MEASURES OF 1" CURB STOP:

W X W LINE BIRCHWOOD DR. (E)	266.0
N X S LINE IVY RD. (S)	4.5
W X E LINE HOUSE	2.5
N X N LINE HOUSE	25.0

THE MAIN IS 14 FT. N X S LINE
WORK DONE DEC. 15, 1966

41 ft. -1" copper ; by owner 14 ft. outside 27 ft. inside

Labor 4

1-1" corp. tap- Mueller 3

1- 1" curb stop- Mueller 3

1-8" Dresser service saddle by owner 3

1-8 uffalo stop box Complete-long 3

Carting 3

D-4 Drilling machine 4

2-1" meter couplings. 3

Owner supplied copper and Dresser saddle. 8" X 1"

This service taps the 8" transite main.

Owner dug and backfilled and will maintain street and side walk outs.