

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27333

D. J. Realty

S. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 364

Measures of 1" Curb Stop:

E x E line Ivy Road (W)	446.9
N x S " Ivy Road	5.0
E x W " House	15.1
N x N " "	31.6

Main is 14 ft. N x S line

Work done Sept. 27, 1966

44' of 1" cop.: 14' out. 30 ft. ins. - by owner	
Labor.	\$ 9.24
1 1" corporation - fig. 438 - Red Hed.	\$
1 1" cop. to cop. stop, H-15303 - Mueller.	\$
1 Buffalo Stop Box, complete	\$
Carting.	\$ 5.--
Drilling machine use.	\$ 5.--
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Owner dug and backfilled trench

Owner supplied the 8" x 1" Dresser Saddle at the main