

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27334

D. J. Realty

S. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 365

MEASURES OF 1" CURB STOP:

E X E LINE IVY RD. (W)	360.1
N X S LINE IVY RD. (S)	4.6
E X W LINE HOUSE	10.5
N X N LINE HOUSE	32.0

THE MAIN IS 14 FT. N X S LINE
WORK DONE DEC. 14, 1966

54 ft. of 1" copper by owner, 14 ft. outside 40 ft. ins.

Labor \$

1-8" X 1" Service saddle by owner \$

1-1" corp tap Mueller \$

1-1" curb stop Mueller \$

1- Buffalo stop box, Complete-long \$

Carting \$

D-4 Drilling machine \$

2-1" Meter couplings. \$

Street cut 4' X 2 $\frac{1}{2}$ ' Dirt S. S.

Side walk cut 10' X 2 $\frac{1}{2}$ ' Dirt S. S.

Trench dug and backfilled by owner.

He will maintain both cuts.

This service taps 8" transite main.

DRESSER saddle supplied by owner.