

Tel. 51743

#27335

D. J. Realty

September 21, 1966

22 Parkin Hill Rd.

S. S. Ivy Rd., E x Ivy Rd. W
Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.
Lot 366

MEASURES OF 1" CURB STOP:

E X E LINE IVY RD. (W) 303.2

N X S LINE IVY RD. 5.0

W X E LINE HOUSE 8.2

N X N LINE HOUSE 37.2

THE MAIN ID 14 FT. N X S LINE

WORK DONE MAY 6, 1967

44 ft. of 1" cop. by owner, 14 ft. outside, 30 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. (Long bottom)	\$
D-4 Tapping machine	\$
2-1" meter couplings	\$
Carting	\$

All copper tubing supplied by owner.

1-8" X 1" Dresser Saddle supplied by owner.

All digging and backfilling done by owner.

Also owner will maintain all cuts.