

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27336

D. J. Realty

S. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 367

MEASURES OF 1" CURB STOP:

E X E LINE IVY RD. (W)	226.7
N X S LINE IVY RD. (S)	4.3
E X W LINE HOUSE	12.5
N X N LINE HOUSE	28.5

MAIN IS 14 FT. N X S LINE

WORK DONE DEC. 14, 1966

40.5 ft. of 1" copper; 14 ft. outside; 26.5 ft. inside

Labor \$

1-1" corp tap Mueller \$

1-1" curb stop Mueller \$

1-Buffalo stop box complete-long \$

Carting \$

D-4 Drilling machine \$

2-1" Meter couplin gs. \$

Street cut 4' X 2 $\frac{1}{2}$ ' Dirt S. S. Ivy Rd.

Side walk cut 10' X 2 $\frac{1}{2}$ ' Dirt S. S. Ivy Rd. (S

TRENCH DUG AND BACKFILLED BY OWNER.

THIS SERVICE TAPS 8" TRANSIDE MAIN.

OWNER SUPPLIED ALL 1" COPPER TUBING.

1-8" X 1" Dresser Service Saddle supplied by owner.

OWNER WILL MAINTAIN ALL CUTS.