

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27337

D. J. Realty

S. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply bungalow. Meter - inside cellar wall.

Lot 368

Measures of 1" Curb Stops

E x E line Ivy Rd. (W)	110.5
N x S " " (S)	5.0
E x W " House	4.5
N x N " "	34.7

Main is 14 ft. N x S line

Work done Sept. 23, 1966

45 ft. of 1" cop.: 14' out. 31' ins. - by owner	
Labor.	\$ 19.92
1 1" corporation, fig. 438 - Red Hed	\$
1 1" cop. to cop. stop, Mueller	\$
1 Stop Box, complete - Buffalo.	\$
Carting.	\$ 5.00
Drilling machine use.	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Trench dug and backfilled by owner

Owner supplied the 8" x 1" Dresser Service Saddle
at the main