

Tel. 51743

22 Tarkiln Hill Rd.

#27338

September 21, 1966

D. J. Realty

S. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 369 Measures of 1" Curb Stop:

E x E line Ivy Rd. (W)	27.5
N x S " " (S)	5.0
E x W " House	4.8
N x N " House	35.8

Main is 14 ft. N x S line

Work done Sept. 23, 1966

46' of 1" copper by owner: 14' out. 32' ins.	
Labor.	\$ 19.92
1 1" corporation, fig. 438 - Red Hed.	\$
1 1" cop. to cop. stop, Mueller.	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.00
Drilling machine use	\$ 5.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50

The owner dug and backfilled trench

The owner supplied the 8"x1" Dresser Service
Saddle at the main