

Tel. 5-1743

22 Tarkiln Hill

September 21, 1966

#27339

D. J. Realty Corp.

Lot 370

S. S. Ivy Rd. Opp. Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measure of 1" Curb Stop:

W x E line Ivy Rd. (W)	15.0
N x S " Ivy Rd. (S)	5.0
E x E " House	2.0
N x N " House	30.0

Main is 14 ft. N x S line

Work done Sept. 22, 1966

41 ft. of 1" cop.:	By owner:	14' out.	27' ins.	
Labor.	.	.	.	\$ 9.96
1 1" corporation,	fig. 438 Red	Med.	.	\$
1 1" copper to copper	stop - Mueller.	.	.	\$
1 Buffalo Stop Box,	complete	.	.	\$
Carting.	.	.	.	\$ 5.00
Drilling machine use.	.	.	.	\$ 5.00
2 1" meter couplings	@ 2.25 ea.	.	.	\$ 4.50

Trench dug and backfilled by owner
 Owner supplied the 8" x 1" Dresser Service Saddle
 at the main