

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27341

D. J. Realty

W. S. Ivy Rd. ^(w) N x Ivy Rd.

Please install 1" copper service to supply bungalow. Meter - inside cellar wall.

Lot 354

Measures of 1" Curb Stop:

N x N line Ivy Rd. (S) 8.0

E x W " " " (W) 5.0

S x N " House 9.5

E x E " " 27.5

Main is 14 ft. E x W line

Work done Sept. 23, 1966

39' of 1" by owner: 14' out. 25' inside

Labor.	\$ 19.92
1 1" Corporation, fig. 438 - Red Hed	\$
1 1" Cop. to cop. stop, Mueller.	\$
1 Buffalo Stop Box, complete	\$
Carting.	\$ 5.--
Drilling machine use.	\$ 5.--
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Owner dug and backfilled by owner

Owner supplied the 8" x 1" Dresser Service Saddle
at the main