

Tel. 51743

22 Tarkiln Hill Rd.

#27343

September 21, 1966

D. J. Realty

S. W. Cor. Birchwood Dr. & Ivy Rd. 1

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 324

Measures of 1" Curb Stop:

E x E line Phillips Rd.

67.2

N x S " Birchwood Dr.

5.1

E x W " House

14.1

N x N " "

29.9

Main is 14 ft. N x S line

Work done Sept. 27, 1966

41' of 1" cop.: 14' out. 27' ins. - by owner	
Labor.	\$ 9.24
1 1" Corporation - Mueller.	\$
1 1" Cop. to cop. stop, Mueller H-15308	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.00
Tapping machine use. (Drilling).	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Trench dug and backfilled by owner
 Owner supplied the 8" x 1" Dresser Saddle at the Main