

Tel. 51743

22 Tarkinn Hill Rd.

September 21, 1966

#27344

D. J. Realty

N. S. Birchwood Dr., W x Ivy Rd. W

Please install 1" copper service to supply
bungalow. ~~Meter~~ - inside cellar wall.

Lot 323 *METER*

Measures of 1" Curb Stops:

E x E line	Phillips Rd.	68.0
S x N	" Birchwood Dr.	4.5
W x E	" House	14.7
S x S	" "	31.6

Main is 36 ft. S x N line

Work done Sept. 26, 1966

66' of 1" cop.: 36' out. 30' ins. - by owner	
Labor.....	\$ 10.08
1 Corporation, fig. 438 - Red Hed	\$
1 Cop. to cop. stop, H-15303 - Mueller	\$
1 Buffalo Stop Box, complete.	\$
Carting.	\$ 5.00
Drilling machine use	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50

Trench dug and backfilled by owner

Owner supplied the 8" x 1" Dresser Saddle at the main