

Tel. 5-1743

22 Tarkiln Hill Rd.

September 21, 1966

#27373

D. J. Realty Corp.

Lot #348

N. S. Ivy Rd., E x Ivy Rd. W.

Please install 1" copper service to supply  
bungalow. Meter - inside of cellar wall.

Measures of 1" Copper Stops:

|                        |       |
|------------------------|-------|
| E x E line Ivy Rd. (W) | 413.5 |
| S x N " " " (S)        | 5.0   |
| E x W " House          | 1.3   |
| S x S " "              | 54.0  |

Main is 36 ft. S x N line

Work done September 22, 1966

|                                                |         |
|------------------------------------------------|---------|
| 86' of 1" cop. by owner: 36' out. 50' inside   |         |
| Labor. . . . .                                 | \$ 9.96 |
| 1 1" corporation, fig. 438 - Red Hed . . . . . | \$      |
| 1 1" Cop. to cop. stop, Mueller. . . . .       | \$      |
| 1 Buffalo stop box, complete . . . . .         | \$      |
| Carting. . . . .                               | \$ 5.-- |
| Drilling Machine use . . . . .                 | \$ 5.-- |
| 2 1" meter couplings @ 2.25 ea.. . . .         | \$ 4.50 |

Trench dug and backfilled by owner

Owner supplied the 8" x 1" Dresser Service Saddle  
at the main