

Tel 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27378

D. J. Realty

N. E. Cor. Ivy Rd. W. & Ivy Rd.

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 353

Measures of 1" Curb Stop:

S x S line Birchwood Dr.	176.2
W x E " Ivy Road	5.1
N x S " House	10.2
W x W " "	39.8

17.0

Main is 31 ft. W x E line

Work done September 26, 1966

65' of 1" cop. by owner: 31' out. 34' ins.	
1 1 1/2" Corporation, fig. 438 - Red Hed.	\$
1 1" Cop. to cop stop H-15303 - Mueller	\$
1 Buffalo Stop Box, complete	\$
Carting.	\$ 5.00
Drilling Machine use	\$ 5.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Labor.	\$ 10.08

Owner dug and backfilled trench

Owner supplied the 8" x 1" Dresser Saddle at the main