

Tel 51743

#27384

September 21, 1966

D. J. Realty

S. S. Birchwood Dr., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 331

MEASURES OF 1" CURB STOP:

E x E LINE IVY RD. (W)

N x S LINE BIRCHWOOD DR. (W)

426.5

5.5

THE MAIN IS 14 FT. N x S LINE

WORK DONE AUG. 14, 1967

THIS IS A LINE SERVICE.

22 Parkin Hill Rd.

14 ft. of 1" cop. by owner, 14 ft. outside.

Labor

1-1" corp. tap. Mueller

1-1" curb stop. Mueller

1- Caldwell stop. box. Complete Long bottom . . .

Carting

D-4 Tapping machine use.

2-1" meter couplings

1-8" X 1" Dresser saddle supplied by owner.

All copper tubing supplied by owner.

All digging and backfilling done by owner.

Contractor will maintain all cuts.