

Tel.

167 Jefferson St.

#2739⁴

September 21, 1966

Arnold Briden

N.E. Cor. #424 Mt. Pleasant St. &
Jefferson St.

Please install ^{3/4}" copper service to supply
stores (2). Meter ^{1/4}" inside cellar wall.

to replace 5/8 service # 17545 to be discontinued to tap 8" main in Mt Pleasant St.

Measures of 3/4" copper Stops:

N x N line Jefferson St. 25.4

W x E " Mt. Pleasant St. 5.3

S x N " Building 10.6

W x W " 16.4

Main is 10 ft. W x E line

Work done October 10, 1966

4.5 ft. of 3/4" copper supplied by city:	
3 ft. from curb stop to piece at main and	
1 1/2 ft. from curb stop to a point in sidewalk....	\$ 4.50
Labor.	\$ 19.44
1 - 3/4" cop. to cop. stop, fig. 415 - Red "ed"	
1 Buffalo stop box, complete.	
1 sidewalk cut: 5' x 2' Dirt - East Side.	
Compressor use.	1.50
2 - 3/4" cop. to cop. cplgs.. . . .	
Carting.	\$ 5.00

A 3/4" corporation and some copper tubing had been
installed at a previous date

Owner supplied and installed 16.9 ft. of 3/4" copper
from a point 1 1/2 ft. inside the curb stop to meter
inside the building