

Tel. 5-4309

637 Church St.

September 23, 1966

#27397

Frederick J. Reusch, Sr.

S. S. Beverly St.

W x Barnard St.

Please install 1" copper service to supply
split-level home. Lot 9. from Beverly Street.
Meter inside utility room.

Measures of 1" Curb Stop;

W X W line Barnard St.

54.6

N X S line Beverly

7.8

E X W line house

16.9

N X N line house

27.9

Main is 18 ft. N X S Line

Work done Nov. 14, 1966

42 ft. of 1" cop. By owner: 18 ft. outside 24 ft. inside
1-1" corp. Mueller
1-1" curb stop Mueller
1- B uffalo Stop box . . .long bottem.
Carting
Mueller tapping machine
2-1" Meter Couplings
Labor
Massey Ferguson 2 hrs.
Street out 8' X 2' Bit. Gravel . . . S. S.
Sidewalk out 10 X 2' Dirt. S. S.
Dug and backfilled by Massey Ferguson.
Abraham 4 hrs.
Breton 4 hrs.
Silva 4 hrs.
Prenda 4 hrs.
No compressor.