

Tel. 2-5524

84 Washington St

September 28, 1966

#27399

Beverly Silva

SW cor. Beech St. & Hillman St.

Please install 1" copper service to supply split-level home. Meter - in utility room. Lay with drain.

Measures of 1" Curb Stop:

E x E line Beech St.	37.6
S x N line Hillman St.	8.0
E x W line house	10.5
S x S line house	31.0

The main is 18 ft. N x S line
Hillman St.

Work done Nov. 2, 1966

Service partly laid with drain.

57 ft. of 1" copper ; 32 ft. outside by owner 25ft. inside	
1- 1" corp. stop Mueller	\$
Labor	\$
1- 1" cop to cop. stop Mueller	\$
1- Buffalo Stop Box, Complete, long	\$
Carting	\$
Mueller B 100 tapping machine	\$
Street cut 7' x 2½' Warrenite S.S. Hillman.	\$
Chicago 125 Comp. 1 hr.	\$
Massey Ferguson 1 hr.	\$
2- 1" Meter Couplings	\$
Nadeau 4 hr.	
Letendre 4 hrs.	
Prenda 2 hrs.	