

Tel. 3-2153

RFD #1 County Rd.

October 5, 1966 E. Freetown, Mass.

Albert Bariteau

#27403

E.S. Prescott St., S x Lynn St.

Please install 1" copper service to supply bungalow. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Lynn St.	91.1
W x E	" Prescott St.	7.0
S x N	" House	1.5
W x W	" "	27.2

Main is 32 ft. W x E line

Measure of 1" cop. cplg. - E x W line

Prescott St. 22.0 ft.

Work done October 11, 1966

58' of 1" cop.: 32' out. 26' inside	
City supplied 4 ft of 1" copper @ 1.30	\$ 3.20
1 1" corporation - Mueller.	\$
1 1" cop. to cop. stop, - Mueller.	\$
1 Buffalo stop box, complete.	\$
Carting.	\$ 5.00
Tapping machine use.	\$ 5.00
Motorcrane use.	\$ 7.00
Loader use.	\$ 3.50
1 street cut: 22' x 3' Warrenite	\$
1 sidewalk cut: 10' x 3' Dirt	
1 1" cop. to cop. cplg. . A-1552.	\$.35
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Labor.	\$ 25.80

Owner supplied 54 ft. of 1" copper tubing