

146 Collette St.

October 10, 1966

#27406

Maurice A. Savaria

E. S. Church St., S x Staron St.

Please install 1" Copper service to supply
ranch house. Lay with drain. Meter - in utilit
room.

MEASURES OF 1" CURB STOP:

S X S LINE STARON ST.	243.0
W X E LINE CHURCH ST.	5.2
S X N LINE HOUSE	21.0
W X W LINE HOUSE	41.4

THE MAIN IS 43 FT. W X E LINE
THIS SERVICE PARTLY LAID WITH DRAIN.
WORK DONE DEC. 22, 1966

82 ft. - 1" cop., by owner, 43 ft. outside, 39 ft. inside	
Labor	\$
1-1" corp. tap - Mueller	\$
1-1" curb stop - Mueller	\$
1-Buffalo stop box (long bottom)	\$
Carting	\$
Mueller tapping machine	\$
2-1" Meter couplings.	\$
Massey Ferguson loader 1½ hrs.	\$
Ingersoll Rand Comp. ½ hr.	\$
Street cut 16' X 2' ft. Warrenite W. S.	