

743 Hathaway Rd.

October 14, 1966

#27407

John Pelczarski

Rd

E. S. Pineridge St., N x Hathawa

Please install 1" copper service to supply
2 story home. Meter - inside cellar wall.

Measures of 1" curb stops:

N X N line Hathaway Rd.	486.7
-------------------------	-------

W X E line Pine Ridge St.	6.0
---------------------------	-----

N X S line house	5.5
------------------	-----

W X W line house	20.5
------------------	------

The main is 14 ft. E X W line

Work done Nov. 15, 1966

58 ft. cop by owner: 36 ft. outside 22 ft. inside

Labor \$

1-1" corp Mueller \$

1-1" Corp. stop Mueller \$

1 Buffalo stop box reg. long \$

Carting \$

Mueller B -100 tapping machine \$

Lorain use 1 hr. \$

Oliver $\frac{1}{2}$ hr. \$

2-1" Meter couplings.. . . . \$

Street cut 28' X $2\frac{1}{2}$ ' Dirt, sand & oil W. S.

Side walk cut 8' X $2\frac{1}{2}$ ' Dirt E. S. Pine Ridge St.

Souse 2 hrs.

Wilkinson 2 hrs.

A. Pacheco 2 hrs.

Leclair 2 hrs.

All digging by N. B. Water Dept.